

David M. Hart Enterprises  
 104 Federal Street  
 Salem, MA 01970  
 978 745 2172  
 Fax 978 740 0085  
 davidatsalem@comcast.net  
 www.dmharhitects.com

# MEETING REPORT

**DATE** 8/19/2011

**Project** FCC Nantucket

**Project Number:** 3085

**Report Number:** 31

**Date of Meeting** 9/13/2011

**Type of Meeting** Post Construction

**Time** 11:55 am

**Weather Conditions**

**Location** Phone

**Attendees**

David M. Hart, AIA	David M. Hart Enterprises
Emmett Fiore	Fine Paints of Europe

Number	Item	Action	Who
	<b>Purpose of Meeting</b>	Purpose of the phone meeting was to discuss the reported peeling of paint on the tower as depicted in the reports forwarded to Emmett on 8/29/2011.	

---

081211 **Discussion** Emmett is a technical information person at the U.S. headquarters of Fine Paints of Europe in Woodstock, VT. He read the information that is on the web site <http://www.dmhprojects.com/nantucketfcc/PostConstuction/postconstruction.html> that was sent to him on 8/29/2011. He agrees that the moisture level in the wood has to be below 14%. One has to be sure that there is no moisture penetrating from behind paint, which will push it off. He knows of quite a few churches painted in Vermont with their paints and is not aware of any call backs for paint failure. He suggests repainting the failed spots, with moisture meter readings taken during application to ensure no readings are in the higher ranges. September and October are usually good months to paint as there tends to be less moisture in wood.

---